Istand Final Bill

M. A. R. 57 (Rule 116) **No. D**

Measurement Book

58234

Serial No. ..... Repairs and maintenance of borewells at Sidedahalli village

Name of work ..... in Bagalagunte ward No. 14 From ..... To .....

Name of Contractor of nature of Agency..... Sri R. Shivanna .....

Date of commencement of work.....

Date	Full description, etc, of work		Dimensions			Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Estimated cost :- 30.00 Lakhs						
	Job code :- 014-B-000232			Page -171			
	AA. No :- EE/DD/AS/578/17-18		Dt. 01/12/2017				
	T.S. No :- CB/DZ/TS/329/17-18		Dt. 12/2/2017				
	W.O-No :- EE/DD/WO/281/17-18		Dt. 14/03/2018				
①	Supply and delivery at the brand new Tephrol Removal/Lubi/Labar/ Standard Coloured/water proof Radha make suitable, vertical submersible 1.0 HP dia, Borewells comprising of single stage 4 mulk						

S.T.

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Storage Cf pump close coupled by means of Stainless Steel coupling to suitable HP. Suitable Speed totally enclosed and filled with pure drinking water Squirrel cage Submersible induction motor suitable for operation of 3ph. 50HZ. 380/440 Volts AC Supply fitted with required accessories such as 15 HP 30 Stg 4 @ Rate of 70450/NO					4 NOS : E 281800/-	
(2)	Supply and delivery at Site brand new Texmo / Kirloskar / Lubi / Sabar / Shalimar / Calcamol / Crompton make suitable vertical multistage Submersible pump for 100mm dia Borewell Comprising of Single Stage or multi Stage Cf						

Scanned by CamScanner

M. A. R. 57 (Rule 116) **No. D**

Measurement Book

Serial No. .....

58235

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Number	Dimensions			Contents	Reference to last Measurement
			Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Pump close coupled by means of Stainless Steel coupling to Suitable HP Suitable Speed totally enclosed & filled with pure drinking water (Canned type) Squirrel cage Submersible Induction motor Suitable for operation of 3 Ph, 50 HZ 320/440 volts AC Supply fitted with required accessories such as Suction Casing 12.50 HP 24 Stage Discharge Adaptor, & 4 @ Rate 63300/NO					4 NOS	= ₹ 253200/-

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

Scanned by CamScanner

M. A. R. 57 (Rule 116) **No. D**

Measurement Book

58243

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
(29)	Supplying and fixing 50mm GI pipes 'B' Class heavy duty (As per BWSSB Spec) :-	~~2~~ 2	10.00			20.00 rm	
	@ Rate of 325/-					= ₹ 6500/-	
(30)	Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5m.						
	Same as Qty vide item No. ~~26~~ (27) &c.					135.00 cum	
	@ Rate of 60.48/-					= 8165/-	

Sk Nayak
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬಿ. ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

Scanned by CamScanner

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
(31)	Transportation & pumping machineries.	15				15	
			@ Rate	₹ 900/-		= ₹13500/-	
(32)	Erection & pumping machines	15				15	
			@ Rate	₹ 900/-		= ₹13500/-	
					Total Bill Amount	= ₹ 2841751/-	

Sudarsan
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ, ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ

Verified & Rate ₹900/- ✓

9/10/18

E.E:

Work Details:

(1) The work is completed satisfactorily
(2) The Contractor has removed all debris from work spot
(3) There is no departmental issues made by contractor.

1/10/18

Sudarsan
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ, ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ

Scanned by CamScanner

M. A. R. 57 (Rule [redacted] No. D 58244

Measurement Bo[redacted]

Serial No. .....

Name of work ..... From .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Audited and admitted for Rs. 2841751 =00 Passed by Cheque for Rs. 2782073 -00 (.....) by PCR 59678 -00 Asst. Executive Engineer Exe. Engineer E.S.M.P. Dasarahalli Division						

Scanned by CamScanner